



## REPORT TO COUNCIL

**DATE: October 5<sup>th</sup>, 2015**

**AUTHOR: Ben Greenough, Superintendent of Public Works**

**SUBJECT: Boat Launch Project Lock Blocks and Freight**

---

### **RECOMMENDATION(S):**

That Council awards the contract to supply the contract for the Lock Blocks and shipping to Kagan Bay to Pioneer Precast/Iota Construction for the Sum of \$226,300.00.

### **BACKGROUND:**

The Village issued a request for quotations for the supply of 400 cement lock blocks. Request for quotes were sent out locally as well as on the main land. Two quotes were received, one from Pioneer Precast and one from Lock Block Ltd. No local quotes were received.

Both Companies quoted at \$140/Block for a total of \$56,000. Pioneer Pre-cast included with their quote a proposal to ship the items via barge and unload them at Kagan Bay. Council awarded the contract to construct the precast cement panels to Pioneer for the sum of \$144,973.00, of which \$54,040.00 was for freight. The freight charge on the panels was removed in Pioneers new proposal. The cost breakdown is now as follows:

Pioneer Pre-cast Proposal	
Company	Cost
Cement Panels	\$90,933.00 (\$144,973-\$54,040.00 freight charge) Already awarded
Lock Blocks	\$56,000
Delivery to Kagan Bay sort	\$170,300
Total	\$317,233

Pioneer Precast's proposal would add an additional \$226,300 to our previous commitments with them for the precast panels. Pioneer Precast is a division of Iota Construction which has completed several projects with the Ministry of Forests which included constructing precast cement bridges, barging them to Kagan Bay, and installing them on Haida Gwaii.

### **BUDGETARY IMPACT OF RECCOMENDATION (if applicable):**

The Pioneer Precast products Quote is within the current budget approved June 16, 2015. Resolution # 2015/25/08.

---

Ben Greenough, Superintendent of Public Works