



REPORT TO COUNCIL

DATE: September 10, 2015

AUTHOR: Ben Greenough, Superintendent of Public Works

SUBJECT: Boat Launch project: Concrete Panels

RECOMMENDATION(S):

That Council awards the contract to construct the concrete Panels to Pioneer Precast Products, a division of Lota Construction Ltd. for the sum of \$144,973.00.

BACKGROUND:

The Village issued a tender locally to construct the panels and received one bid from Bergmac Industries. After reviewing the cost of the bid the Village proceeded to get quotes from off island companies for the supply and delivery of the panels. Six separate companies were contacted to provide quotations and two were received.

Precast Concrete Panels Pricing	
Company	Cost
Pioneer Precast	\$144,973.00
Nanaimo Precast	\$145,086.00
Berg Mac Industries	\$276,381.00

The bidders were reviewed with the following criteria: Price, location and ease of shipping to the islands, quality of material, timeline, and warranty available for the product. Pioneer Precast was the lowest price and are located in the lower mainland with easy access to barge facilities for shipping. Pioneer Precast came with a recommendation from Larry Duke of Ministry of forests as they have supplied pre cast bridge products and installation here on Haida Gwaii. Pioneer also provides a 12 month Warranty on their product.

BUDGETARY IMPACT OF RECCOMENDATION (if applicable):

The Pioneer Precast products Quote is within the current budget approved June 16, 2015.
Resolution # 2015/25/08

Signature